

2022 CENuM Workshop
Inha University, Korea, 2-3 September 2022

Status of RAON and ~~LAMPS~~

Byungsik Hong

Center for Extreme Nuclear Matters (CENuM), Korea University


for IBS 중이온가속기연구소

Outline

1. Overview
2. Accelerator system
3. RI & experimental systems
4. Status of beam commissioning and summary

Part 1.


Overview



- Goal: To build a heavy-ion accelerator complex RAON for rare isotope science research
 - **RAON**: Rare isotope Accelerator complex for **ON**-line experiments
- Budget: Total KRW 1,518 B (~US\$ 1.2 B for 1 US\$=KRW 1,300) for phase I
 - Accelerator & experimental facilities: ~US\$ 400 M
 - Civil engineering & conventional facilities: ~US\$ 800 M, including ~US\$ 270 M for purchasing land
- Project period: 2011-2022 (1st phase), 2023-2029 (2nd phase for high-energy Linac)

System installation project

Development, installation, and commissioning of the accelerator systems that provides the high-energy (200 MeV/u) and high-power (400 kW) heavy-ion beams



● Providing high-quality RI beams by ISOL & IF

ISOL: direct fission of ^{238}U by 70 MeV proton beams
IF: 200 MeV/u ^{238}U (intensity: 8.3 pμA)

● Providing high-intensity neutron-rich beams

For example, ^{132}Sn with energy up to 250 MeV/u and intensity up to 10^9 particles per second

● Providing more exotic RI beams

Combination of ISOL and IF

Facility construction project

Construction of the research and support facility to ensure the stable operation of the heavy-ion accelerator, experimental systems, and to establish a comfortable research environment in Korea





- ◆ Campus Area : 952,066 m² including the reservation area of 144,640 m²
- ◆ Building Area : 76,259 m² for 11 Bldgs. (Total floor area of 116,252 m²)



RAON
Accelerator complex
ISOL + In-Flight Fragmentation

Future Extension
▪ Charged Lepton Flavor Violation

Origin of Matter

- Nuclear Astrophysics
- Nuclear Matter
- Super Heavy Element Search
- High-precision Mass Measurement


Properties of Exotic Nuclei


- Nuclear Structure
- Electric Dipole Moment and Symmetry
- Nuclear Theory
- Hyperfine Structure Study

Applied Science

- Bio-Medical Science
- Material Science
- Neutron Science

	KoBRA	ISOL	IF separator
RIB production & acceleration mode	ECR (SIB) → SCL3 → KoBRA Prod. Target (RIB)	Cyclotron (p) → TIS (RIB) → SCL3	ECR (SIB) / ISOL (RIB) → SCL3 → SCL2 → IF (RIB)
Production mechanism	Direct reactions, Multi-nucleon transfer	p induced U fission	PF, U fission
RIB energy	< a few tens MeV/u	> a few keV/u	< a few hundreds MeV/u








- RAON is going to eventually combine ISOL and IF to provide more exotic RIBs.
- RAON is expected to access to more neutron-rich regions of the nuclear chart.

Part 2.

Accelerator system






Phase I (~2022)

- Installation and beam commissioning of the injector, SCL3 and ISOL
- Installation and machine commission of all experimental systems & IF separator


Phase II (~2029)

- R&D, construction, installation and beam commissioning of SCL2


SCL3 (Phase I)



SCL2 (Phase II)







- Two ECR IS's
 - 14.5 GHz ECR ion source
 - 28 GHz superconducting ECR ion source
- LEBT ($E = 10 \text{ keV/u}$)
 - 10 keV/u, Dual bending magnet
 - Chopper & Electrostatic quads, Instrumentation
- RFQ ($E = 500 \text{ keV/u}$)
 - 81.25 MHz, Transmission efficiency $\sim 98\%$
 - CW RF power 94 kW (SSPA: 150 kW)
- MEBT ($E = 500 \text{ keV/u}$)
 - Four RF bunchers (SSPA: 20, 15, 2 X (4 kW))
 - Simple quadrupole magnets, Instrumentation




🕒 Beam commissioning since Oct. 2020


Ar⁸⁺ 10μA @ Beam Viewer('21)




Parameter	Value
[Beam Properties]	
Frequency	81.25 MHz
Particle	H ¹⁺ to ²³⁸ U ³³⁺
Input energy	10 keV/u
Input current	0.4 mA
Input emittance	0.012 cm·mrad
Output energy	0.507 MeV/u
Output emittance	0.0125 cm·mrad
Transmission	~98% (simulation)
Duty factor	100%



LEBT Beam emittance (Allison scanner)



LEBT orbit correction



● Beams

- Ar⁹⁺ (~30 μA) & Ar⁸⁺ (~47 μA): 100 μs long pulsed beam
- Repetition rate: 1 Hz



● EPICS basis control system

● RFQ transmission



- Measured by ACCTs in LEBT & MEBT (Error bar: 3σ)
- Ar⁹⁺ (91.9% w/ σ=1.9%) & Ar⁸⁺ (95.4% w/ σ=1.3%)

● Energy

- 507 keV/u by ToF using the two BPMs in MEBT




- Processing the performance tests of SCL2 and SCL3 cryo-modules at cryogenic temperature
- Onsite test facility: 3 VT pits and 3 cavities per pit + 3 HT bunkers
- Offsite (~15 km from the RAON campus) test facility: 2 VT pits and 2 cavities per pit
- They cover all RAON cavities: QWR (81.25 MHz), HWR (162.5 MHz) and SSR1/SSR2 (325 MHz)



- Cryomodules (CM) & warm sections were assembled in the clean booth in the tunnel.
- Total particle counts for the size $> 0.5 \mu\text{m}/10$ minutes were less than 30.

- Cryoplants
 - SCL3 (4.2 kW @ 4.5 K), SCL2 (13.5 kW @ 4.5 K)
 - Two plants combined through the distribution box. If one plant down, the other can be maintained cold. (We operate either SCL2 & 3 together or just one.)




Cold box Warm compressors LHe Dist. box


- SCL3 cryoplant
 - Installation completed in 2021
 - SAT completed in July 2022
 - Cooldown of SCL3 started in Sep. 2022
 - Beam commissioning will start in Oct. 2022 (Goal: Beam injection to the first 5 modules)
- SCL2 cryoplant
 - Commissioning ongoing

Part 3.

RI & experimental systems





RAON Overview of experimental systems




Low-energy Expt. hall B



Ultra low-energy Expt. hall



BIS




Low-energy Expt. hall A



ISOL




High-energy Expt. hall A





High-energy Expt. hall B

μSR







- Driver beam: p, $35 \leq K \leq 70$ MeV with ≥ 50 kW
- Target: SiC, BN, UC_x, MgO, etc. (CaO, BeO later)
- Ion Source: Surface, RILIS, Plasma
- RIB: $6 \leq A \leq 250$, $10 \leq K \leq 80$ keV, 10^8 pps (Sn), Purity > 90% @ Exp.
- Incident to RFQ of post accelerator with 10 keV/u
- Full remote maintenance system with TIS modularization



● ISOL beam lines including sub-systems were commissioned with Cs ions in 2021 (next slide).





Beam size measurement by F2 slit




- Horizontal beam size ~ 2 mm (2σ)
- Mass resolving power of Pre-mass Separator ~ 1,000 (2σ)



Cs⁺ Beam profile (Wire Grid)







Emittance of TIS extracted Cs beam
 $x(2\sigma): 15\pi \text{ mm}\cdot\text{mrad}$
 $y(2\sigma): 17\pi \text{ mm}\cdot\text{mrad}$



Beam viewer
 $x \sim 40 \text{ mm}, y \sim 15 \text{ mm}$





- A/q spectrum and resolving power (preliminary)
 - Momentum dispersion of A/q magnet: 1.244 m
 - Beam size in $2\sigma \sim \pm 5$ mm from slit width dependence of beam current
→ Resolving power ~ 250 (2σ)
- With much more careful tuning higher resolving power ~ 400 in 2σ can be achieved.

● Specifications

- Proton beams at 35~70 MeV
- Maximum current: 0.75 mA
- Two beam lines to the ISOL TIS bunker

● History

- Jun. 2019: Contract
- Apr. 2020: Design finalized
- Jun. 2021: Factory Acceptance Test (FAT)
- Aug. 2021: Shipping
- Nov. 2021~Apr. 2022: Installation
- Oct. 2022: Site Acceptance Test (SAT) (plan)
- Still need to finalized the interface between cyclotron and ISOL




Cyclotron











Cyclotron beam line installation











- **Korea Broad acceptance Recoil spectrometer & Apparatus**
- Instrument for **nuclear structure** and **nuclear astrophysics** using stable or RI beams in the energy range of 1~40 MeV/u
 - Stable ions up to ~40 MeV/u from ECR IS (≤ 40 MeV/u for $A \leq 40$ and ≤ 20 MeV/u for $A \geq 100$)
 - RIB production at a few MeV/u
 - Roll of recoil mass separator for RIBs from ISOL at beam energies less than a few MeV/u



Magnetic rigidity	0.25 – 3.0 Tm
Angular acceptance	80 mrad (H) 200 mrad (V)
Momentum acceptance	8%
Momentum resolving power at F1	2100 at 2 mm beam size
Mass resolving power (with Wien filter)	750 at 2 mm beam size
Beam swinger	up to 12 degree for 3 Tm
High order correction	up to 4 th order
Degrader at F1	Homogeneous










The momentum dispersion and resolving power at F1/F2/F3 agree with the expectation!

● Nuclear Data Production System

- d+C for white neutrons
 - n intensity at the end of the collimator $\approx 10^8$ neutrons/cm²/sec for 10 pμA
- p+Li for monoenergetic neutrons
 - n intensity at the end of the collimator $\approx 10^5$ neutrons/cm²/sec for 10 pμA



Beam species	proton, deuteron
Maximum Beam energy	49 MeV/u for deuteron 83 MeV for proton
Maximum Beam current	~10 μA
Target	C for white neutron Li for monoenergetic neutron
Bunch length	~1 ns (FWHM)
Repetition rate	1 – 200 kHz
Flight length	5 – 40 m
Neutron flux	~10 ⁸ cm ⁻² sec ⁻¹ at 5 m








July 2022




- **Large Acceptance Multi-Purpose Spectrometer**

- Beam energies up to 250 MeV/u for ^{132}Sn with an intensity as large as 10^8 pps
- Comprehensive detector system to investigate the nuclear equation of state (EoS) and symmetry energy
- All detector components and magnet were already developed, manufactured, and assembled.
- Integration and commissioning of the whole LAMPS system is being planned at the end of 2022.





Beamline (Left: IF side, Right: LAMPS side)



SC magnet ($B_{max} = 1\text{ T}$)




TPC





Installation of TPC inside the magnet




Neutron detector array



ToF & Trigger array (BTOF/FTOF)




BDC (left) & SC (right) in beam diagnostic vacuum chamber



Low-energy detectors
 (Left) SC magnet
 ($B_{max} = 1.5 \text{ T}$)
 (Above) AT-TPC



Low-energy detector
 KHALA LaBr₃ gamma array





Low-energy detectors
 (left) Si-CsI telescope
 (Top) New FEE board
 for Si-CsI

Part 4.

Status of beam commissioning
and summary




- Target Ion Source: Sn beam extraction using RILIS and transportation to A/q separator (Apr. 2022)



- RI beam commissioning plan for ISOL with SiC target
 - ²⁴Na beams with an intensity of $\sim 10^{6-8}$ pps (1 kW@70 MeV) in Oct.~Dec. 2022
 - ^{24-26m}Al beams will be transported to MMS & CLS in 2023
 - Plan to provide ²⁰⁻²⁴Na, ²²⁻²³Mg, ²⁴⁻²⁶Al and ⁸⁻⁹Li beams
- UC_x target from 2025



Nuclei	¹¹⁶ Sn	¹¹⁷ Sn	¹¹⁸ Sn	¹¹⁹ Sn	¹²⁰ Sn	¹²² Sn	¹²⁴ Sn
Measured Current (nA)	0.243	0.152	0.360	0.161	0.450	0.097	0.102
Current Ratio (%)	15.5	9.70	23.0	10.28	28.75	6.20	6.52
Natural abundance (%)	14.54	7.68	24.22	8.59	32.58	4.63	5.79
Abundance ratio	14.79	7.83	24.71	8.76	33.23	6.32	6.65

← Beam current ratio can be explained by the natural abundance of Sn.



Ⓛ KoBRA beam commissioning in Mar - Jun 2022

- RI production near Fermi energy using quasi projectile-like fragmentation/multinucleon transfer reactions
- $B\rho$ -ToF- ΔE method for PID with detectors at F0~F3



- Major achievement on the accelerator, RI & experimental systems
 - SCL3 low-energy superconducting Linac: Installation completed in 2021
 - Cryogenic plants: Cool-down, RF conditioning, and beam commission from Sep. 2022
 - ISOL SIB transportation for all sub systems and beam lines in Dec. 2021
 - Machine commissioning for KoBRA: Done in Oct. 2021
- Near-term plan (for the next ~2 years)
 - Delivery of stable ^{16}O & ^{40}Ar beams: ECR IS \rightarrow SCL3 (2022), SCL3 \rightarrow KoBRA (2023)
 - Extraction and delivery of RIB: ISOL \rightarrow Ultra-low-energy Expt. hall (2022), ISOL \rightarrow SCL3 (2023)
 - KoBRA beam commissioning experiment: RIBs for $A \lesssim 50$ and beam energy $\lesssim 20$ MeV/u (2023)
 - Preparation of the 2nd stage for the construction of SCL2 (2024)
 - Installation and independent commissioning of IF, LAMPS, neutron beams, BIS and μSR
- Long-term plan
 - Operation of ISOL with UC_x target (2025)
 - Completion of SCL2 and stable operation of U beams at 200 MeV/u up to 80 kW (Goal: 400 kW)
 - Starting of the scientific programs with ISOL and IF
 - Beam commissioning for ISOL \rightarrow SCL3 \rightarrow SCL2 \rightarrow IF